

## Center for Community Health Newsletter

Volume 4, Number 2

February 15, 2018

### Steel Installation Continues



Both of the tower cranes are operational and steel installation is ongoing. As was the case with the first tower crane, the arrival of the second crane was delayed due to revisions of the Department of Buildings (DOB) tower crane protocols. The logistics on Sixth Street will continue to be implemented and will continue to be extended as needed to accommodate this phase of the project.

Work to install the building's Con Edison vaults on Fifth Street is substantially complete. The sidewalk has been installed and sidewalk bridging has been put into place.

Additionally, Fifth Street utility work began during the week of February 5. It is tentatively

scheduled to be complete by the end of the month. As was the case with the site utility work performed in June and July, this work will impact traffic and parking intermittently in the area. The sidewalk on the south side of Fifth Street will be closed intermittently as needed.

Following the completion of the work on Fifth Street, the schedule for Sixth Street sewer work and the revocable consent trench for connection to the existing building will be determined. At this point, it is tentatively scheduled to begin in early June 2018. This activity will be coordinated with steel installation, and we will distribute notification when the work is scheduled to occur.

## Upcoming Work

The current construction work hours are Monday through Friday, from 7:00 a.m. until 6:00 p.m.

When there is a need to make up for delays due to weather or other unforeseen circumstances, work is done between 9 a.m. and 5 p.m. on Saturdays. Separate notifications for weekend work will be distributed when necessary with the description of work activities.

### February 11<sup>th</sup> – February 17<sup>th</sup>

- Steel installation to continue
- Fifth Street utility work to continue

### February 18<sup>th</sup> – February 24<sup>th</sup>

- Steel installation to continue
- Fifth Street utility work to continue
- Building MEP rouging to begin

### February 25<sup>th</sup> – March 3<sup>rd</sup>

- Steel installation to continue
- Fifth Street utility work to be complete
- Building MEP rouging to continue

### March 4<sup>th</sup> – March 10<sup>th</sup>

- Steel installation to continue
- Building MEP rouging to continue

### March 11<sup>th</sup> – March 17<sup>th</sup>

- Steel installation to continue
- Building MEP rouging to continue
- Prep for concrete deck pours to commence

## For More Information...

This newsletter and previous issues are available at [nyp.org/Brooklyn](http://nyp.org/Brooklyn). Click on the "Center for Community Health Construction Update" tile. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to Caralyn Friedman at [cef9004@nyp.org](mailto:cef9004@nyp.org).

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at:

<https://projects.lendlease.com/PrologConverge/WebClient/navigate.aspx?projguid=46778806-5e94-4f44-beb9-8e404a4bb6cf&Req=folder&no msg=1&Key=26344>.

**User name: Community Task Force**

**Password: CTF11215**

Questions/concerns about the project may be addressed to: [BMHbuild@nyp.org](mailto:BMHbuild@nyp.org).  
Questions/concerns about the construction should be addressed to:  
Sharon Stern, Community-Project PR Liaison at Lendlease, (212) 592-6826