

Center for Community Health Newsletter

Volume 4, Number 3

March 20, 2018

Steel Installation is Ongoing



Both of the tower cranes are operational and steel installation is ongoing. As was the case with the first tower crane, the arrival of the second crane was delayed due to revisions of the Department of Buildings (DOB) tower crane protocols. The logistics on Sixth Street will continue to be implemented and will continue to be extended as needed to accommodate this phase of the project.

Installation of the building's Con Edison vaults on Fifth Street is complete. The schedule for installation of electrical service by Con Edison is

still to be determined. Notice will be sent out when this information is shared by Con Edison, as this is not in Lendlease's control.

Following the completion of the work on Fifth Street, the schedule for Sixth Street sewer work and the revocable consent trench for connection to the existing building will be determined. At this point, it is tentatively scheduled to begin in early June 2018. This activity will be coordinated with steel installation, and we will distribute notification when the work is scheduled to occur. The Carrington driveway and entry walkway will also be closed to facilitate this work.

Upcoming Work

The current construction work hours are Monday through Friday, from 7:00 a.m. until 6:00 p.m.

When there is a need to make up for delays due to weather or other unforeseen circumstances, work is done between 9 a.m. and 5 p.m. on Saturdays. Separate notifications for weekend work will be distributed when necessary with the description of work activities.

March 18th – March 24th

- Steel installation to continue
- Building MEP roughing to continue

March 25th – March 31st

- Steel installation to continue
- Building MEP roughing to continue

April 1st – April 7th

- Steel installation to continue
- Building MEP roughing to continue
- Prep for concrete to commence

April 8th – April 14th

- Steel installation to continue
- Prep for concrete to continue
- Concrete on Metal Deck to commence
- Prep for SOFP to commence

April 15th – April 21st

- Steel installation to continue
- Prep for concrete to continue
- Concrete on Metal Deck to continue
- SOFP to commence

For More Information...

This newsletter and previous issues are available at nyp.org/Brooklyn. Click on the "Center for Community Health Construction Update" tile. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to Caralyn Friedman at cef9004@nyp.org.

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at:

<https://projects.lendlease.com/PrologConverge/WebClient/navigate.aspx?projid=46778806-5e94-4f44-beb9-8e404a4bb6cf&Req=folder&no msg=1&Key=26344>.

User name: Community Task Force

Password: CTF11215

Questions/concerns about the project may be addressed to: BMHbuild@nyp.org.
Questions/concerns about the construction should be addressed to:
Sharon Stern, Community-Project PR Liaison at Lendlease, (212) 592-6826