

Center for Community Health Newsletter

Volume 4, Number 7

July 20, 2018

Steel Installation is Complete



The steel installation phase of the project is complete. Concrete, spray on fireproofing, and above-ceiling MEP installation activities continue. We anticipate the start of precast installation in August.

Sixth Street logistics will continue to be implemented through the superstructure phase of the project. This is approved and permit renewals have been received.

The schedule for installation of electrical service by Con Edison at Fifth Street is still to be determined. Notifications will be distributed once this information is shared by Con Edison, as this is not in Lendlease's control.

The Sixth Street Carrington revocable consent trench and sewer work continues. A driving lane for traffic, as well as a pedestrian walkway, will be maintained at all times during this work. The Carrington driveway and entry walkway remain closed.

Work has commenced on the construction of the new CCH Loading Dock on Fifth Street. Reinforcement of the underside is to be scheduled and will impact parking in the garage. Notifications will be sent out when the schedule for this work is confirmed.

Upcoming Work

The current construction work hours are Monday through Friday, from 7:00 a.m. until 6:00 p.m.

When there is a need to make up for delays due to weather or other unforeseen circumstances, work is done between 9 a.m. and 5 p.m. on Saturdays. Separate notifications for weekend work will be distributed when necessary with the description of work activities.

July 15th – July 21st

- Steel installation is complete
- Building MEP roughing to continue
- Prep for concrete to continue
- Concrete on Metal Deck to continue
- Spray on Fire Proofing to continue
- Above Ceiling MEP installation to continue
- Carrington/Revocable Consent Trench work to continue

July 22nd – July 28th

- Building MEP roughing to continue
- Prep for concrete to continue
- Concrete on Metal Deck to continue
- Spray on Fire Proofing to continue
- Above Ceiling MEP installation to continue
- Carrington/Revocable Consent Trench work to continue

July 29th – August 4th

- Building MEP roughing to be complete
- Prep for concrete to continue
- Concrete on Metal Deck to continue
- Spray on Fire Proofing to continue
- Above Ceiling MEP installation to continue
- Carrington/Revocable Consent Trench work to continue

August 5th – August 11th

- Prep for concrete to continue

- Concrete on Metal Deck to continue
- Spray on Fire Proofing to continue
- Above Ceiling MEP installation to continue
- Carrington/Revocable Consent Trench work to continue

August 12th – August 18th

- Concrete on Metal Deck to be complete
- Spray on Fire Proofing to continue
- Above Ceiling MEP installation to continue
- Carrington/Revocable Consent Trench work to continue
- Precast installation to commence

For More Information...

This newsletter and previous issues are available at nyp.org/brooklyn. Click on the "Center for Community Health Construction Update" tile. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to Caralyn Friedman at cef9004@nyp.org.

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at: https://projects.lendlease.com/PrologConverge/WebClient/navigate.aspx?projguid=46778806-5e94-4f44-beb9-8e404a4bb6cf&Req=folder&no_msg=1&Key=26344.

User name: Community Task Force

Password: CTF11215

Questions/concerns about the project may be addressed to: BMHbuild@nyp.org.
Questions/concerns about the construction should be addressed to:
Sharon Stern, Community-Project PR Liaison at Lendlease, (212) 592-682