

New York- Presbyterian Brooklyn Methodist Hospital

Center for Community Health Newsletter

Volume 3, Number 10

October 15, 2017

Cranes Coming Soon



The excavation and foundation phase of the project was substantially completed in September

The steel installation phase of the project is now scheduled to begin in the coming weeks. We will send a separate notification once the date for installation of the cranes has been finalized.

Work to install the building's Con Edison vaults on Fifth Street is currently underway, and a section of the sidewalk has been closed. Construction of the Con Edison vaults requires a limited amount of trucking, specifically, for the concrete operation, on Fifth Street. Notification has been and will be distributed when concrete operations are scheduled.

The installation of site protection is nearly complete, with the exception of the Con Ed vault area that is currently under construction.

Following the completion of the Con Ed vaults at the end of this month, we expect to begin sewer work on Fifth and Sixth Streets. Like the site utility work performed in June and July, this work will impact traffic and parking intermittently. We will distribute notification when the work is scheduled on Fifth Street. The sewer work on Sixth Street will be coordinated with the steel installation.

Upcoming Work

The current construction work hours are Monday through Friday, from 7:00 a.m. until 6:00 p.m.

When there is a need to make up for delays due to weather or other unforeseen circumstances, work is done between 9 a.m. and 5 p.m. on *occasional Saturdays*. No trucking, concrete pours or other noisy work occurs on Saturdays.

The steel installation phase of the project is scheduled to begin in the coming weeks.

October 15th—October 21^s

- Con Ed vault construction continues on Fifth Street
- Tower Crane West installation to begin.

October 22nd—October 28th

- Con Ed vault construction continues on Fifth Street.
- Tower crane West installation to be completed.
- Steel installation begins.

October 29th—November 4th

- Con Ed vault construction is completed
- Steel installation continues.
- Fifth Street sewer work begins.

November 5th—14th

- Steel installation continues.
- Fifth Street sewer work continues.

November 14th—November 18th

- Steel installation continues.
- Fifth Street sewer work continues

For More Information...

This newsletter and previous issues are available at nyp.org/Brooklyn. Click on the "Center for Community Health Construction Update" tile. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to Lyn Hill at lyh9001@nyp.org.

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at: <https://projects.lendlease.com/PrologConverge/WebClient/navigate.aspx?projguid=46778806-5e94-4f44-beb9-8e404a4bb6cf&Req=folder&no msg=1&Key=26344>.

User name: Community Task Force
Password: CTF11215

Questions/concerns about the project may be addressed to: BMHbuild@nyp.org.

Questions/concerns about the construction should be addressed to:

Sharon Stern, Community-Project PR Liaison
at Lendlease, (212) 592-6826