

## Center for Community Health Newsletter

Volume 3, Number 11

November 15, 2017

### Tower Crane Arrival



The first of two tower cranes was successfully assembled in late October. With the second tower crane expected to arrive in late November, pending permit approval, logistics on Sixth Street will continue to be implemented in anticipation of the crane.

Once both tower cranes are in place, steel will continue to be installed through the third quarter of 2018.

Work to install the building's Con Edison vaults on Fifth Street continues, and a partial sidewalk closure remains in place. The progress of the

vault construction was impacted by weather in late October and early November.

If weather delays require vault construction and Fifth Street utility work to occur at the same time, we will distribute a notification. As with the site utility work previously performed in June and July, this work may impact traffic and parking intermittently.

The schedule for Sixth Street sewer work and the revocable consent trench for connection to the existing building will be coordinated with the steel installation. We will distribute notification of this schedule.

## Upcoming Work

The current construction work hours are Monday through Friday, from 7:00 a.m. until 6:00 p.m.

When there is a need to make up for delays due to weather or other unforeseen circumstances, work is done between 9 a.m. and 5 p.m. on Saturdays. Separate notifications for Saturday work will be distributed when necessary with description of work activities.

### November 12-18

- Steel installation to commence
- Con Ed vault work to continue

### November 19-25

- Steel installation to continue
- Con Ed vault construction to continue
- Thanksgiving Day, November 23 – No work
- Friday, November 24 – No work

### November 26- December 2

- Steel installation to continue
- Anticipated installation of Tower Crane East to commence – Extended after-hours work during weekend
- Saturday, December 2 – Weekend work to continue on Tower Crane East installation
- Con Ed vault work to be completed
- Fifth Street utility work to commence

### December 3-9

- Sunday, December 3 – Weekend work to continue on Tower Crane East installation

- Steel installation to continue
- Fifth street utility work to continue

### December 10-16

- Steel installation to continue
- Fifth Street utility work to be completed

## For More Information...

This newsletter and previous issues are available at [nyp.org/Brooklyn](http://nyp.org/Brooklyn). Click on the "Center for Community Health Construction Update" tile. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to Caralyn Friedman at [cef9004@nyp.org](mailto:cef9004@nyp.org).

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at: <https://projects.lendlease.com/PrologConverge/WebClient/navigate.aspx?projid=46778806-5e94-4f44-beb9-8e404a4bb6cf&Req=folder&no msg=1&Key=26344>.

**User name: Community Task Force**

**Password: CTF11215**

Questions/concerns about the project may be addressed to: [BMHbuild@nyp.org](mailto:BMHbuild@nyp.org).  
Questions/concerns about the construction should be addressed to:  
Sharon Stern, Community-Project PR  
Liaison at Lendlease, (212) 592-6826