



Center for Community Health Newsletter

Volume 2, Number 7

July 15, 2016

Demolition Nearly Complete

Demolition of buildings on both Eighth Avenue and on Sixth Street is now complete. Demolition of the three buildings to be taken down on Fifth Street will begin this month and is expected to be completed by mid-August. Later that month, mobilization for the foundation and excavation phases will begin. This involves the installation of site fencing and jersey barriers, which are employed to separate lanes of traffic.

The anticipated schedule for the next month is on the facing column: Work hours continue to be Monday through Friday, 7:00 a.m. to 3:30 p.m. We do not anticipate any extended work hours or weekend hours during the coming weeks.

July 18th— July 22nd

- Demolition of Fifth Street buildings begins.

July 25th—July 29th

- Demolition of Fifth Street buildings continues

August 1st—August 5th

- Demolition of Fifth Street buildings continues

August 8th—August 12th

- Demolition of Fifth Street buildings continues.

For More Information...

This newsletter and previous issues are available at www.nym.org/build. Interested members of the community can also request that the newsletter be sent directly to their email addresses by making this request to build@nym.org.

In addition, a number of relevant documents, including the Building Monitoring Plan submitted to and accepted by the Landmarks Preservation Commission, can be accessed at: <https://lendlease.sharefile.com/d/6ff0706d1d8e4caf>

Questions/concerns about the project may be addressed to:

Lyn S. Hill, Vice President for Communication and External Affairs
at lyh9001@nyp.org or (718) 780-3301.

Questions/concerns about the construction should be addressed to:

Sharon Stern, Community-Project PR Liaison at Lendlease, (212) 592-6826